

**Issue QPR3-2:** Equipment Mobilized on Contract W-01 is Inadequate. The equipment numbers have been increased substantially, but given the need for the Contractor to catch up (only at about 18% of works are completed while 17 of 36 months has elapsed) still more equipment is needed.