

Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

[IDA Credit #5280-BD]

QUARTERLY PROGRESS REPORT

October-December -2020



Submitted To



Project Director, CEIP-1

BANGLADESH WATER DEVELOPMENT BOARD (BWDB)

Submitted By

**Joint Venture (JV) of Adarsha Manobseba Sangstha (AMS),
AID Organization (AO), and People's Development Institute (PDI)**

(Contract No. CEIP-1/A2 & B1/S1-E)



Coastal Embankment Improvement Project, Phase-1 (CEIP-1)
[IDA Credit #5280-BD]

Quarterly Progress Report

Non-Governmental Organization (NGO) Services to Implement (a) Social Mobilization with Social Action Plan (incl. setting up WMOs); (b) Social afforestation and (c) Implementation of Integrated Pest Management (IPM) Plan for Polder No. 43/2C, Polder No. 47/2 & Polder No. 48 in Patuakhali District under CEIP-1

(Contract No. CEIP-1/A2 & B1/S1-E)

Submitted to

Project Director, Bangladesh Water development Board (BWDB)

Submitted by

On behalf of JV

Adarsha Manobseba Sangstha (AMS)

House-2, Charpara, Patuakhali

Phone: 0441 62517, Cell: 01716986847

E-mail: afroza_ams@yahoo.com

October-December 2020



TABLE OF CONTENTS

Sections		Page
1.	Project Brief	03
2.	Acronyms	04
3.	Introduction	05
4.	Reporting on Social Mobilization	10
5.	Introduction	11
6.	Progress and Achievement	12
7.	Physical and Financial Inputs	14
8.	Status of Mobilization	14
9.	Problems	21
10.	Activities Completed	22
11.	Work Schedule	24
12.	Conclusion	25
13.	Reporting on Social Afforestation	27
14.	Reporting on IPM Plan	33
15.	Conclusion	39

PROJECT BRIEF

Contract No:	CEIP-1/A2 & B1/S1-E
Project Title:	Coastal Embankment Improvement Project
Project Start Date:	May 2 nd 2019
Project End Date:	February 24 th 2021
Reporting Period:	October-December 2020
Project Budget:	BDT 28,370,270.00
Implementing Partner:	Joint Venture (JV) of AMS, AO & PDI
Project Area:	Galachipa and Kalapara upazila of Patuakhali District
Targeted Households:	12,124
Project Aim:	Increase the resilience of the entire population of Polder 43/2C, 47/2 & 48 in Patuakhali District. This resilience for protecting life & livelihoods as well as social capital from multiple hazards related to water management and natural;
Main Objective:	To support Bangladesh Water Development Board (BWDB) through managing and overseeing tasks of social mobilization, participatory scheme cycle management (PSM), participatory afforestation and integrated pest management practices in relation to the successful implementation of CEIP-1.
Specific Objectives:	Specific Objective-1: Social mobilization incl. setting up WMOs for introduction of IWRM practices through preparation and implementation of Social Action plan through engagement of local communities and community; Specific Objective-2: Implementation of afforestation program especially in the fore-shore areas with ecologically appropriate species by adopting social forestation approach Specific Objective-3: Implementation of Integrated Pest Management (IPM) and Integrated Crops Management (ICM) practices
Partner's Contact Person:	Md. Moniruzzaman , Executive Director, AO; Cell: 01718665198, E-Mail: aidorgbd@gmail.com

ACRONYMS

BFD	Bangladesh Forest Department
BWDB	Bangladesh Water Development Board
CEIP	Coastal Embankment Improvement Project
CO	Community Organizer
CST	Construction Supervision Team
DAE	Department of Agricultural Extension
DOE	Department of Environment
DOF	Department of Fisheries
DOL	Department of Livestock
FFS	Farmer Field Schools
FGD	Focus Group Discussions
GoB	Government of Bangladesh
ICM	Integrated Crop Management
IPM	Integrated Pest Management
IWRM	Integrated Water Resources Management
LCS	Landless Contracting Societies
MoU	Memorandum of Understanding
MOWR	Ministry of Water Resources
O&M	Operation and Management
PAP	Project Affected Persons
PMU	Project Management Unit
PRA	Participatory Rural Appraisal
PSM	Participatory Scheme cycle Management
TL	Team Leader
ToT	Training of Trainers
WMA	Water Management Association
WMC	Water Management Committee
WMF	Water Management Federation
WMG	Water Management Group
WMO	Water Management Organization
WMIP	Water Management Improvement Project
WMU	Water Management Unit

1. INTRODUCTION

1.1 Bangladesh's coastal zone is characterized by a delicately balanced natural morphology of an evolving flat delta subject to very high tides and frequent cyclones coming in from the Bay of Bengal. The coastal zone, in its natural state, used to be subject to inundation by high tides, salinity intrusion, cyclonic storms and associated tidal surges. In the 1960s, polderization began in the coastal zone of the country to convert this area into permanent agricultural lands. The polders in this area are enclosed on all sides by dykes or embankments, separating the land from the main river system and offering protection against tidal floods, salinity intrusion and sedimentation. The polders were designed to keep the land safe from the daily tide to allow for agriculture activities. These polders are equipped with in- and outlet sluice gates to control the water inside the embanked area.

1.2 Originally, the polders were not designed to protect the areas against storm surges. Recent cyclones and storm surges, however, have significantly damaged the embankments in many locations leading to breaches and problem of flooding. This, in turn, has resulted in reduced agricultural productivity, and widespread environmental degradation, and served to undermine efforts at poverty reduction in the coastal areas. In addition, a poor track record of maintenance has contributed to increased internal drainage congestion and heavy external siltation, which has led to salinity intrusion and reduced agricultural productivity. Finally, the weakened embankment systems will be less resilient to future cyclones and storm surges, leaving millions of coastal residents at risk.

1.3 The above reasons led the Government to re-focus its strategy on the coastal area from one that only protects against high tides to one that would provide protection against frequent storm surges as well. The long term objective of the Government is to increase the resilience of the entire coastal population to tidal flooding as well as natural disasters by upgrading the whole embankment system. With an existing network of nearly 5,700 km long embankments in 139 polders, the magnitude of such a project is daunting and requires prudent planning. Hence a multi-phased approach of embankment improvement and rehabilitation will be adopted over a period of fifteen to

twenty years. The proposed Coastal Embankment Improvement Project-I (CEIP-I) is the first phase of this long term program, and will upgrade and improve a total of seventeen polders over a six year period.

1.4 BWDB had completed feasibility level studies for improvement of performance of the polders in the entire coastal belt in 2013. A total of 17 polders were selected for urgent implementation, in Phase-1 with funding from the World Bank (WB). A consortium of national and international consulting engineering firms has been recruited for preparation of detailed design of engineering components and also be responsible for supervision of construction work. Another consortium of national and international consulting engineering firms has been engaged for independent checking of quality of work and monitoring of progress in construction work. Construction of the 17 polders will be taken up in 3 packages. Contract for construction of 4 polders under package-1 has been signed and field level works are currently under implementation. Contract for 6 polders will be implemented under package -2, that has been signed and work in field will be taken up very soon. Contract for rest 7 polders under package 3 will be processed at an early date. BWDB will implement (1) Social Mobilization with Social Action plan (incl. setting up WMOs); (2) Social afforestation and (3) Implementation of Integrated Pest Management (IPM) Plan in 5 contract packages for 10 Polders of works package 1 and 2.

1.5 The main objective of the “Contract Package No **CEIP-1/A2 & B1/S1-E** Consultancy service (NGO Services)” is to support the Bangladesh Water Development Board (BWDB) under CEIP-1. These activities are (a) Implementation of afforestation program especially in the fore-shore areas under social afforestation approach, (b) Social mobilization including setting up WMOs for introduction of ‘Integrated Water Resources Management (IWRM) practices through preparation of Social Action plan, and (c) Implementation of the Integrated Pest Management (IPM) Plan. Engagement with local communities on the project is considered integral to the successful implementation of the project’s components, and, thus, a reputable Non-Governmental Organization is sought to oversee and manage this work on behalf of the Bangladesh Water Development Board.

1.6 Background of the Progress Report:

Adarsha Manobseba Sangstha (AMS), AID Organization (AO) and People's Development Institute (PDI) has formed a JV for **Consulting Services of Coastal Embankment Improvement Project, Phase-1**. Mrs. Afroza Akbar, Executive Director, AMS has signed a contract with BWDB on 2nd May 2019 on behalf of JV, Contact No. CEIP-1/A2 & B1/S1-E for Consulting Services to Implement (a) Social mobilization with Social Action plan (incl. Setting up WMOs) (b) Social afforestation and (c) Implementation of Integrated Pest Management (IPM) Plan for Polder No. 43/2C, Polder No. 47/2 & Polder No. 48 in Patuakhali District. This Contract (hereinafter called the "Contract") is made the **day of 2nd May 2019**, between on the one hand, **Bangladesh Water Development Board** (here in after called the "**Client**") and, on the other hand, **JV of Adarsha Manobseba Sangstha (AMS), AID Organization (AO) and Peoples' Development Institute (PDI)** (hereinafter called the "**Consultant**").

As per contract with BWDB, project location and targeted household of the project are as follows:

Polder	Upazilla, District	Gross Area (ha)	Population	Construction Start Date	Major Intervention
P43/2C	Galachipa, Patuakhali	2753	14851	June, 2017 (Contract #2)	Embankment=25.53 Km Drainage Channel=24.55 Km Drainage Sluice=8 Nos Flushing Sluice= 14 Nos
P47/2	Kalapara, Patuakhali	2065	5411	June, 2017 (Contract #2)	Embankment=17.49 Km Drainage Channel= 11.46 Km Drainage Sluice= 4 Nos Flushing Sluice= 5 Nos
P48	Kalapara, Patuakhali	5400	26260	June, 2017 (Contract #2)	Embankment=38.09 Km Drainage Channel=41 Km Drainage Sluice=9 Nos Flushing Sluice= 3 Nos

According to the contract with client JV rented two project's office located at Galachipa and Kalapara upazila of Patuakhali. Detail locations of both the offices are given below:

Galachipa Office:

House NO-558, Feeder Road, Ward NO-8

Upazila: Galachipa, Patuakhali

Kalapara Office:

Alam Villa, Holding NO-59/1, Sabujbagh

Upazila: Kalapara, Patuakhali

Both our Key Experts and Non Key Staffs are performing day to day activities from these offices. Those offices are equipped with necessary desks, chairs, computers, internet connections, printers, scanners and other necessary equipment's for carrying out office activities on regular basis. In those offices, JV staffs can organize meeting with BWDB and other consultants of the CEIP-1 project as and when required. Already for logical reasons some staff have been replaced by consultation and approval with BWDB. List of Key Experts and Non Key Staffs are as follows:

SN	Name	Replace of	Designation	Joining Date
01	Prof. Badiuzzaman	NA	Team Leader	12/05/2019
02	Md. Ruhul Amin	NA	Deputy Team Leader	12/05/2019
03	Dr. Md. Alamgir Kabir	NA	Social Forestry Specialist	12/05/2019
04	Rr. Hemayet Jahan	NA	IPM Specialist	12/05/2019
05	Dr. A.S.M Iqbal Hussain	NA	Agronomist	12/05/2019
06	Md. Masukur Rahman	NA	Community Organizer	12/05/2019
07	Md. Jannatul Naim	Md. Mansur Rahman	Community Organizer	01/03/2020
08	Sohel Sikdar	NA	Community Organizer	12/05/2019
09	Golam Rasul Sabuj	Rahul Chandra Saha	Community Organizer	01/03/2020

10	Anika Tabassum	NA	Community Organizer	01/09/2019
11	Marufa Yesmin Katha	NA	Community Organizer	01/09/2019
12	Tanvir Hasan Swadhin	NA	Community Organizer	01/09/2019
13	Md. Ayub Ali	NA	Office Manager (Admin cum Accounts Officer)	12/05/2019
14	Arif ur Rhaman	Md. Fuad Kamal	Office Assistant	01/12/019
15	Rubi Akter	Md. Borhan Uddin Rabbani	Peon	01/09/2019
16	Benoy Chandra Mondol	NA	Guard	12/05/2019
17	Md. Alauddin	Md. Dulal	Guard	01/08/2019
18	Farida Yasmin	Md. Anowar Hossain Khan	Peon	01/09/2019

Progress Report

on

Social Mobilization

[Social Mobilization with Social Action Plan (incl. setting up WMOs)]

Reporting Period: October-December -2020

Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Polder No. 43/2C, 47/2 & 48 in Patuakhali District

1. INTRODUCTION:

Bangladesh's National Water Policy 1999 and Participatory Water Management Rule 2014 recognizes the role of all stakeholders in the management of water, and mandates their participation in any scheme to promote sustainability and to ensure the long term integration of social and environmental considerations. In line with this mandate, the Bangladesh Water Development Board (BWDB) requires to promote principles of participatory water management within selected coastal embankments to assist in the management of local water resources management schemes. Coastal embankments and water resources infrastructure are closely linked, with the operation and maintenance of sluice gates and associated infrastructure acting as critical regulation mechanisms for water management. According to the contract with BWDB, the first task of the project of CEIP-1 is Social mobilization of community groups including setting up WMOs for introduction of IWRM practices through preparation and implementation of Social Action plan through engagement of local communities and community groups for PSM and participatory O&M of schemes. JV of AMS, AO & PDI has given first priority for smooth running the task.

Before the reporting period of September 2020 implementing NGOs under JV have done the jobs according to the work plan of Social Mobilization like as-

SI	Activities	Completed by September'2020		Remark
		Nos.	Percentage	
01	Inception Workshop	01	100%	
02	Initial Planning and Survey	03 Polder	100%	
03	Collection of infrastructures list	25	100%	
04	Define Water Management Units	25	100%	
05	Conduct household census survey	03 Polder	100%	
06	Motivational campaign and conduct Polling (WMG & WMA)	25 WMG	100%	
07	Prepare group formation modalities	03 Polder	100%	
08	Prepare stakeholder lists	03 Polder	100%	
09	Define WMG's tasks & disseminate group formation activity	25 WMG	100%	
10	WMU Courtyard Meeting	42	100%	

11	Organize general meeting (WMG)	17	68%	
12	Organize and hold polder team meetings and sharing the maps and fact sheets, validation and update	26	100%	
13	Frequent core group meetings	20	100%	
14	Ad-hoc Committee formation for WMGs	25	100%	
15	Membership enrollment	1750	19.33%	
16	Election Committee formation	25	100%	
17	WMGs Formation	16 WMG	64%	
18	Formation of WMAs	3 WMA	0	
19	Distribution of IEC Materials	Project Brief (Bangla-900 & English-200), Poster-3150, Leaflet-500 and Sticker-450	100%	
20	WMGs Management Committee formation	18	72%	
21	Registration of WMOs as per PWMR, 2014	16	64%	
22	Bank Account Open for WMGs	16	64%	
23	Formation of Labor Contracting Society (LCS)	16	64%	
24	Staff coordination meetings	17	68%	

2. PROGRESS AND ACHIEVEMENT

During the reporting period of October-December 2020 JV of AMS, AO & PDI have done the job according to the plan and target under social mobilization of the project like as-

- Motivational campaign and conduct Polling with WMGs & WMAs;
- Prepare group formation modalities;

- Prepare stakeholders list;
- Define WMG's tasks & dissemination of group formation activities;
- 25 WMGs Formation;
- Ad-hoc Committee formation for WMGs;
- Membership enrollment;
- Distribution of IEC materials (Project Brief-Bangla & English, Leaflet, Poster and Sticker);
- WMGs Management Committee formation;
- Registration of WMOs as per PWMR, 2014;
- Bank Account open for WMGs;
- Formation of Labor Contracting Society (LCS)
- Staff coordination meetings.

Summary of targeted activities, progress, target and achievements and the cumulative achievements during the reporting period October-December 2020 are mentioned below:

Sl.	Activities	October-December 2020		Cumulative Achievements
		Target	Achievement	
01	WMGs Formation	9 WMG	6	22
02	Formation of WMAs	3 WMA	0	0
03	Staff coordination meetings	3	3	20
04	WMGs Management Committee formation	9	6	22
05	Registration of WMOs as per PWMR, 2014	9	6	22
06	Bank Account Open for WMGs	9	6	22
07	Formation of Labor Contracting Society (LCS)	9	6	22
08	Training Capacity Building and skill development		Training WMG ECs-a), Organizational and water management, b) Accounts	Batch-18 Participants-332

			keeping and Audit System, c) Gender and leadership development Batch-18 Participants-332	
--	--	--	------------------------------------------------------------------------------------------	--

3. PHYSICAL AND FINANCIAL INPUTS

The implementing NGOs of the Coastal Embankment Improvement Project, Phase-1 has received five installments BDT 71,31,680.64 from Bangladesh Water Development Board (BWDB) by bank transfer as at 30 September 2020. Summary of Receipt and Payment statement of the project as at 30 October-December 2020 are as follows:

Receipt			
SN	Date	Particulars	Amount (BDT)
1.	24/07/2019	1st installment received from BWDB	2,170,942.40
2.	01/12/2019	2nd installment received from BWDB	831,223.36
3.	27/02/2020	3rd installment received from BWDB	1,538,614.00
4.	29/07/2020	4th installment received from BWDB	1416232.88
5.	28/10/2020	5th installment received from BWDB	11,74,668.00
5.	December- total Loan received from JV	Loan received from JV	1,20,36026.36
Total			1,91,67,707.00
Payment			
SN	Date	Particulars	Amount (BDT)
1.	May 2019 - March 2020	As at March 31, 2020	7,673,312.00
2.	01/04/2020 - 30/06/2020	April-June 2020	2,387432.00
3	01/07/2020 to 30/09/2020	July- September-2020	54,54,000.00
4	01/10/2020 to 30/11/2020	October- October-December-2020	36,52,963.00
Total			1,91,67,707.00

4. STATUS OF MOBILIZATION

JV of AMS, AO and PDI is identify and mobilize beneficiaries in Water Management Organizations for involve them in each stage of project cycle from identification through assessment, design, implementation and operation and maintenance. The JV will provide appropriate training to the WMOs in order to ensure sustainable water management with effective participation of the beneficiaries. Before the reporting period, JV demarcated 25 WMG areas in 43/2C, 47/2 & 48. The boundaries of the Water Management Group have been demarcated in order to form a sustainable Water Management Group and ensure efficient water management and to avoid further divisions among the beneficiaries. Sharing and maps meetings were held with the beneficiaries to get their feedback and 25 WMG demarcations were done in 3 polders based on the flow of water in the main canal of Sluice. The boundaries of the Water Management Groups were demarked in the presence of Mr. Sharif Mizanur Rahman, Extension Overseer, BWDB.

Under Mobilization JV has done the job during the reporting period of October-December 2020 are as follows:

Communicate and Meetings with Stakeholders:

Meetings have been held with the stakeholders on various issues such as project sharing meetings, updated progress of the project, seeking their cooperation for the formation of WMG, handing over the list of beneficiaries of afforestation to the Upazila Range Officer, handing over of posters to the Upazila Agriculture Officer. Public notice has been issued to the beneficiaries and stakeholders for the formation of management committee in 3 Polders. Polder maps, demarcation maps, resolutions, lists of household heads and lists of beneficiaries above 18 years of age have been sent to Barisal Water Development Board. Household lists from the Union Parishad and polder maps, infrastructures list have been collected from the office of the Executive Engineer of the Water Development Board.

WMG Formation:

Water Management Group (WMG) formation is the most important task of social mobilization for Participatory Scheme cycle Management (PSM). According to the instruction of PMU, JV team has so far formed 25 Water Management Groups (WMG) in three polders. Polder wise number of WMGs is as follows:

Polder	Upazila	Union	No. of WMG Formatted
47/2	Kalapara	Dalbugong	09
48	Kalapara	Latachapli & Dhulashar	08
43/2C	Golachipa	Golkhali & Amkhola	08

Ad-hoc Committee Formation for WMG:

An ad hoc committee has been formed as a preliminary step for the formation of WMG. A public notice has been issued before the formation of the ad-hoc committee. On the occasion of formation of Ad-hoc Committee, Project Director CEIP-1, BWDB, concerned Upazila Nirbahi Officer (UNO), concerned Executive Engineer, Union Parishad Chairman, local dignitaries and all the people under WMG were informed and invited to attend.

Mr. Jahir Uddin Mohammad Social Specialist, CEIP-1, PMU, attended these meetings, he has ideas and directions about the of the project. As a result, beneficiaries, stakeholders and staff get a clear idea. The ad-hoc committee was formed to inform



Babor, Dhaka has given clear activities project

the local administration and maintain the health rules announced by the government due to the Covid-19 situation. Masks and hand sanitizers were distributed to the beneficiaries on behalf of the JV.



A total of 25 ad hoc committees have been formed in Polder-43/2C, 47/2 & 48 until this report is prepared by the JV team. Each Ad-hoc committee has a five member committee including one convener and four members including one woman. 25 Ad-hoc committee have been formed till October-December 2020 and 3 in the reporting

period. Polder wise list of Adhoc committee list are enclosed to Annex-01.

Members Enrollment in WMGs:

Enrollment has been done by filling up the prescribed member admission form. 26 volunteers have been recruited and trained to fill up the member admission form. There are 26 volunteers working for 25 WMGs in Polder No-43/2C, 47/2 and Polder No-48 under the JV team. Total 9,050 members have been enrolled from the Polder 43/2C, 47/2 and 48 till September 2020.

Polder	Union & Upazila	No. of WMG	No. of Volunteers	No. member enrollment
47/2	Union: DalbugongUpazila: Kalapara	09	09	1,150
48	Union: Latachapli&Dhulashar Upazila: Kalapara	08	09	4,150
43/2c	Union: Amkhola&Goalkhali Upazila: Golachipa	08	08	3,750
Total		25	26	9050

Distribution of Posters, Leaflets and Stickers:

According to the contract with BWDB, the JV has printed Project Brief (Bangla-2500 & English-500), Poster-5000, Leaflet-5000 and Sticker-2000 from Kalapara Digital Sign, Kalapara, Patuakhali. JV team is distributing these IEC materials in the project areas. Details are given bellow:

Project Brief: In order to inform the people about the project, JV has printed and distributed illustrated color project briefs of 2500 in Bangla and 500 in English. According to the instruction of PMU, it mentions the name of the project, introduction, objective, polder information, activities and outcomes. The size and design of the leaflet has been approved by PMU. 500 English and 2500 Bengali Project Brief have been distributed .

Poster: Posters have been put up in the project area to motivate the people of the working area to form water management groups, social forestry groups and integrated crop management groups. Six types of 5000 illustrated color posters have been printed with the approval of PMU, CEIP-1. Poster distributing has been completed.

Leaflet: 5000 illustrated color leaflets of 3 types have been printed and distributed according to the approval of PMU. The contents of the leaflets are as follows:

1. Integrated Pest Management (IPM): What is IPM, the purpose of IPM, IPM activities and benefits under the project.
2. Social afforestation: What is social afforestation, purpose of social afforestation, afforestation activities under the project and benefits.
3. Water Management Group: What is water management group, objectives of water management group, water management activities under project and benefits.

Leaflet distributing has been completed.

Sticker: 2000 color stickers have been printed and distributed by JV team. The sticker reads- Welfare of water management group; Higher yields more paddies (Pani Babosthapona Doler Kallyan; Odhik Folon Odhik Dhan). stickers distributing has been completed.

WMGs Managing Committee formation:

In October-December 2020 JV team has formed 19 management committee for 19 WMGs out of 25. The details of the process through which the management committee has been constituted are given below:



- ✓ Issue a public notice to form an ad-hoc committee;
- ✓ Formation of ad-hoc committee;
- ✓ Application for member inclusion;
- ✓ Completion of members admission;
- ✓ Formation of election management committee;
- ✓ Sale of nomination papers;
- ✓ Nomination papers submission;
- ✓ Nomination papers are selected and preliminary draft list is published at the end of selection;
- ✓ Received appeal against the canceled nomination;
- ✓ Hearing on the appeal application and publishing the list of final valid candidates;
- ✓ Withdrawal of candidature and allotment of mark;
- ✓ Release of election results at the end of vote counting;
- ✓ Organizing election general meeting.

Polder wise numbers of managing committee of WMG are as follows:

Polder	Upazila	Union	No. of WMG Formatted
47/2	Kalapara	Dalbugong	09
48	Kalapara	Latachapli	07
43/2C	Golachipa	Golkhali	06

Polder wise list of Election management committee are enclosed to Annex-02 and list Management Committee of WMGs are enclosed to Annex-03.

Registration of WMOs as per PWMR, 2014:

After the formation of the management committee of the water management group, the application for WMG registration was filled and submitted to the Deputy Chief Extension Officer, Department of Extension, Barisal. As per the rules, the application Form-1 is attached to the bye-laws, list of general members and resolution of election of management committee. Registration process is done with the direct support of JV. 19 WMOs registration process have been completed during the reporting period.

WMGs Bank Account:

Bank Accounts are opened in the nearest scheduled bank in accordance with section 45 (3) of the by-law of each water management group (WMG) after forming a management committee of the WMG. The accounts shall be conducted under the joint signature of the President, Secretary and Treasurer of the Management Committee. The activities are done with the direct support of JV team. Total 16 WMGs bank account has been completed during the reporting period. Details are given in Annex-04.

Labor Contracting Society (LCS):

According to design of the project, under the water management group (WMG), Labor Contracting Society (LCS) consisting of landless women and men of the area are formed for construction or maintenance of small infrastructure. The contracted workers will do the soil work in the public interest with the aim of alleviating poverty and providing employment in the area. The various titles/position of the sub-committee are: a) President-1, b) Secretary-1, c) 4 members (2 women). The term of the said executive committee will be 2 years. As per the decision of the executive committee of the water management group (WMG), the labor contracted society (LCS) will fulfill all the

responsibilities. In October-December 2020, JV has formed 19 LCS in the polder-47/2C & 48. Details are mentioned in below:

Polder	Upazila & District	October-December- 2020		Cumulative Achievements
		Target	Achievement	
48	Kalapara, Patuakhali	8	7	7
47/2c	Kalapara, Patuakhali	9	9	9
43/2c	Golachipa, Patukhali	8	6	6

QUARTELY Staff Coordination meetings:

The JV regularly organizes staff coordination meetings at the project office every month. The Team Leader of the project presided over the meeting. The meetings were attended by one or more executive directors of JV or their representatives. This meeting analyzes the targets and achievements of the previous month. Solutions are sought by identifying the difficulties in implementing the activities. The performance of the field staff was discussed and a decision was taken. The budget and expenditure plan of the project were also discussed at the meeting. The next month's target is set and the staff's work is allocated through QUARTELY staff coordination meetings. 1 staff coordination meetings were held during this reporting period of October-December 2020.

5.PROBLEMS

Patuakhali district is one of the coastal disaster prone areas. Due to heavy rains, disaster prone areas, cyclones, tidal surge, Covid-19 situation, etc., there is a lot of difficulty in implementing the activities. Moreover, as 95% of the roads in the project area are unpaved, it is very difficult to ensure attendance at meetings at different levels. That is why some meetings have to be changed 2/3 times. Maintaining proper quality of activities is also a big challenge as the duration of the project is short.

6. ACTIVITIES COMPLETED

Pursuant of the target, JV team has done the tasks of Costal Embankment Improvement Project (CEIP-1) during the reporting period of October-December 2020 like as- WMG

Formation; Motivational campaign and conduct Polling with WMGs; Baseline Survey Report (Revised); Members Enrollment in WMGs; Printing and Distribution of IECs Materials, registration WMGs; bank account open for WMGs; formation of LCS etc. Details are mentioned bellow:

Sl.	Head of Activities	Short description of Completed Activities
01	WMG Formation	Polder maps, infrastructures list have been collected from the office of the Executive Engineer of the Water Development Board. And the list of households has been collected from the concerned Union Parishad. JV staff has formed a total of 25 Water Management Groups including 22 in this reporting period.
02	Motivational campaign and conduct Polling with WMGs	A total of 25 ad-hoc committees have been formed in 3 Polder during this reporting period by the JV team with proper motivational campaign. Each Ad-hoc committee has a five member committee including one convener and four members including one woman. The number of cumulative Ad-hoc committees completed by JV till August 2020 is 25.
03	Members Enrollment in WMGs	Enrollment has been done by filling up the prescribed member admission form. 26 volunteers have been recruited and trained to fill up the member admission form. There

		<p>are 26 volunteers working for 25 WMGs in Polder No-43/2C, 47/2 and Polder No-48 under the JV team.</p> <p>Total 9050 members have enrolled</p> <p>Completed by October-December 2020</p>
04	<p>Printing and Distribution of IECs Materials</p>	<p>According to the contract with BWDB, the JV has printed Project Brief (Bangla-2500 & English-500), Poster-5000, Leaflet-5000 and Sticker-2000 from Kalapara Digital Sign, Kalapara, Patuakhali. JV team is distributing these IEC materials in the project areas. The size and design of these IECs materials have been approved by PMU.</p> <p>The content of IEC materials distributed against printing until this reporting period is as follows:</p> <p>Project Brief (Bangla) 2500 as against 2500 distributed, Project Brief (English) 500 as against 500 distributed, Posters 5000 as against 5000 distributed, Leaflet 5000 as against 500 distributed and Stickers 2000 as against 2000 distributed.</p>
05	<p>WMGs Management Committee formation;</p>	<p>In October-December 2020 JV team has formed 19 management committee for 19 WMGs out of 25 in Polder 43/2C, 47/2 & 48. The rest will be completed by December</p>

		2020.
06	Registration of WMGs as per PWMR, 2014	After the formation of the management committee of the WMG, the application for WMG registration was filled and submitted to the Assistant Extension Officer, Department of Extension, Barisal. As per the rules, the application Form-1 is attached to the bye-laws, list of general members and resolution of election of management committee. Registration process is done with the direct support of JV. 18 WMOs registration process have been completed out of 25 during the reporting period.
07	Bank Account open for WMGs	Bank Accounts are opened in the nearest scheduled bank after forming a management committee of the WMG. The accounts shall be conducted under the joint signature of the President, Secretary and Treasurer of the Management Committee. JV team has open 16 bank account for 16 WMGs out of 25 in the reporting period.
08	Formation of labor contacting Society (LCS)	In October-December 2020 JV team has formed 22 labor contacting Society (LCS) out of 25 in Polder 43/2c 47/2, & 48. The rest will be completed by December 2020.

09	Training Capacity Building and skill development	Training WMG ECs-a), Organizational and water management, b) Accounts keeping and Audit System, c) Gender and leadership development .Batch-18, Participnts-332, Target Batch -76, Participnts-2057,
----	--------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

7. WORK SCHEDULE

The team of assignment has prepared a work schedule and target plan of the project activities for the next quarter of October-December -December 2020 in the staffs meeting with the support of JV representatives. Details are as follows:

Activities	Target
Formation of WMAs	3 WMA in 3 Polders
Carry out Training Needs	For All WMUs
Conduct Training to the Field Staffs	As per instruction of PM, BWDB
Facilitate Regular Meeting of WMGs/WMAs	25 WMGs and 3 WMAs
Exchange Visit of WMGs and WMA	25 WMGs and 3 WMAs
Registration of WMOs as per PWMR, 2014	09
Create Financial Arrangement of WMGs and Bank Account Open	09
Develop MOU and Signing PDP	As Needed
Formation of CS Team	3 CS Team for 3 Polders
Meeting and WMO activates	3 Polders
Training Capacity Building and skill development	Polders Number 43/2C, 47/2 & 48
Bill Board	03
Drama & Folksong	06
Registration of WMOs as per PWMR, 2014	09

Bank Account Open for WMGs	16
Training Capacity Building and skill development	Target Batch -58, Participants-1725,

8. CONCLUSION

Social Mobilization with Social Action Plan is an important step for the project of CEIP-1. It is important to complete the Social Mobilization with Social Action Plan stage properly to implement the Social Afforestation and Implementation of Integrated Pest Management (IPM) stage. JV continues to strive to accomplish this task with utmost importance. The natural system has become one of the obstacles to perform all the tasks according to the schedule. Especially on May 20, 2020, Super Cyclone UMFUN hit the coastal areas of Bangladesh, which carried out violence in Patuakhali district. The project area of Kalapara and Golachipa, the people of the area are involved in agricultural work and river fishing. Two rainy seasons have passed from the beginning of the project till the present month. Due to heavy rains, disaster prone areas, tidal surges, cyclones, Covid-19 situation, etc., there is a lot of difficulty in implementing the activities. Moreover, as 95% of the roads in the project area are unpaved, it is very difficult to ensure attendance at meetings at different levels. That is why some meetings have to be changed 2/3 times. In this situation, for the successful implementation and completion of the project activities.

Progress Report

on

Social afforestation

(Implementation of afforestation program especially in the fore-shore areas with ecologically appropriate species by adopting social afforestation approach)

Reporting Period: October-December 2020

Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Polder No. 43/2C, 47/2 & 48 in Patuakhali District

1. INTRODUCTION

The objective of this task is for the NGO to lead the stakeholder consultation process for transparent and participatory dialogue and engagement between stakeholder groups to facilitate a better understanding, stronger community ownership, improved technical delivery and sound benefit sharing for implementation of the social forestry activities within the afforestation component with focus on fore-shore areas. One of the major components of the CEIP-1 is bank protection works. It is an established fact that presence of a wide stretch of mangrove type forest in front of the embankment/dyke on the river side gives protection to dyke/embankment from wave erosion. The stakeholder consultations between forestry specialists, local government officers, community leaders, potential beneficiaries and wider community members take into account scientific and local traditional knowledge, current and potential land-uses, land-use and social conflicts and local environmental and socio-economic conditions to decide upon afforestation types and sites, purposes (protective or productive) and the proportions of different species to support their environmental and social needs and protection of the embankments.

According to Contracts with BWDB, the JV of AMS, AO & PDI will comply with the Bangladesh Social Forestry Rules 2011. In case of plantation, the NGO should follow Tree Plantation Manual-2003 and Guideline for Forestation in the BWDB Embankment-1998. It will support the Afforestation Implementation Plan in participation with the Social Mobilization of Community Groups and Water Management Organizations, but provide specific support to:

1. Identify land ownership, current and proposed land-use, rights and tenure and resolve any land-use, benefit sharing and any other social or cultural issues that conflict with proposed afforestation and social forestry plans for areas both inside as well as out-side the embankments/dykes.
2. In a participatory and inclusive process identify and select social forestry beneficiaries and establish mechanisms for benefit sharing by following the rules and regulations of the government;

3. Undertake awareness raising to assist local communities to better understand the critical need for planting trees to protect the embankments directly and support their lives, villages and livelihoods (agriculture and fisheries) directly and indirectly;
4. Undertake capacity building through training, piloting and demonstration and provide technical support to local workers in the necessary skill sets for successful social forestry , including selection of species with justification, improved seed collecting, seedling production from nurseries, site preparation, planting, tending, maintenance and protection of plantings, i.e. deployment of watchers(particularly from grazing livestock and encroachment);
5. Monitor technical delivery of social forestry standards and sharing of financial benefits in accordance with agreed ratios and rates; and
6. Assist communities to identify and undertake alternative livelihoods activities to reduce environmental pressures and livelihoods vulnerabilities in coastal strips.

2. PROGRESS AND ACHIEVEMENT

During this reporting period, the JV team started working on the Social Afforestation stage. Social Afforestation will be fully implemented in the next quarter as per schedule and plan. Stakeholder consultation work has already been completed under this program. Awareness Campaign of the assignment has started from the 3rd month of the project and it is ongoing. Beneficiaries are also being made aware by distributing posters and leaflets in the working areas.



The list of beneficiaries of Polder 47/2, 43/2C and 48 till October-December 2020 has been collected from the office of the Range Officer, where the names of 600 beneficiaries are mentioned. List of beneficiaries of Polder-47/2, 43/2C and 48 has been collected from the concerned Range Officer. The JV team is determined to take this activity forward quickly by increasing the scope and speed of work.

Social Forestry Group (SFG) Formation:

There are different types of houses in the Poldar area of Patuakhali. There are many types of trees, farms and domestic animal rearing in the homestead. To increase the durability of polders, there is ample opportunity to create forest resources in the open space on both sides of the embankment. Through this project, it will be possible to motivate the local people in social forestry activities, develop local environment and environs and create huge amount of forest resources. This will increase the financial capacity of the local people. The implementation of this project will help increase the local people's ability to cope with the adverse effects of climate change. In the field level training activities, this social forestry module will play an important role in the development of local forests, environment and environs as well as increase the technical knowledge and skills of the trainees in nursery establishment, forest management and climate change.



For the above purpose, the JV team has convened a meeting in each WMG and formed a sub-committee of the SFG. The various position of the subcommittee are: a. President-1, b. co-president-1, c. General Secretary-1, d. Co-General Secretary-1, e. Treasurer-1, f.

general member-4 persons. The term of the said social implementation sub-committee will be 2 years. The sub-committee will prepare the number and list of trainees as per the advice of the community organizer on behalf of the implementing partner responsible for the project in the area. The sub-committee will assist in the implementation of activities in the interest of the beneficiaries of social forestry in the polder area.

In October-December 2020 JV team has formed 16 SFGs for 16 WMGs out of 25 in Polder 47/2 & 48. The rest will be completed by October-December 2020. Polder wise number of SFG is mentioned bellow:

Polder	Upazila & District	October-December - 2020		Cumulative Achievements
		Target	Achievement	
48	Kalapara, Patuakhali	8	7	7
47/2	Kalapara, Patuakhali	9	9	9
43/2c	Golachipa, Patuakhali	8	8	8

3. WORK SCHEDULE

The team of assignment has prepared a work schedule and target plan of the Social Afforestation for the next quarter of October-December 2020 in the staffs meeting with the support of JV representatives. Details are as follows:

Activities	Target
Stakeholder Consultation	JV team will conduct stakeholder consultation in 3 Polders
Awareness Campaign	As per instruction of the project PMU
Selection of Beneficiary	Beneficiaries will be selected from 3 Polders
Social Forestry Group Formation	01 SFG
Training on capacity building of afforestation and alternative livelihood activities	600 Persons
Monitor technical delivery on afforestation	The Team of JV will monitor the technical delivery on afforestation in 3 Polders

Progress Report

on

Implementation of IPM Plan

(Implementation of Integrated Pest Management Plan)

Reporting Period: October-December 2020

Coastal Embankment Improvement Project, Phase-1 (CEIP-1)

Polder No. 43/2C, 47/2 & 48 in Patuakhali District

1. INTRODUCTION

In Bank-financed agriculture operations, pest populations are normally controlled through IPM approaches, such as biological control, cultural practices, and the development and use of crop varieties that are resistant or tolerant to the pest. The Bank may finance the purchase of pesticides when their use is justified under an IPM approach. IPM refers to a mix of farmer-driven, ecologically based pest control practices that seeks to reduce reliance on synthetic chemical pesticides. It involves (a) managing pests (keeping them below economically damaging levels) rather than seeking to eradicate them; (b) relying, to the extent possible, on non-chemical measures to keep pest populations low; and (c) selecting and applying pesticides, when they have to be used, in a way that minimizes adverse effects on beneficial organisms, humans, and the environment.

According to Contracts with BWDB, the JV of AMS, AO & PDI will comply with The Integrated Pest Management (IPM) and Integrated Crop Management (ICM) concepts would be popularized among the farmers, Water Management Organization (WMO), Water Management Association (WMA), and Social Afforestation Group. The JV will work closely with the DAE and its field officers in this respect to achieve this task. Recruiting and remunerating some of these highly experienced DAE field officers to assist the NGO staff is recommended.

The key objectives of the IPM Plan will include:

- i) To guide the afforestation activities and future agriculture development in the polders area based on the best practice available for IPM.
- ii) To raise awareness of all stakeholders about the IPM approach to crop management, and to train extension agents and farmers to become practitioners of IPM; and
- iii) To determine the level of pesticide residue on agricultural crops in normally treated and IPM-treated areas and disseminate information to stakeholders on the usefulness of IPM practices.


The key elements of the IPM Plan will include but not limited to:

- i) Awareness/dissemination of Information;

- ii) Training of Trainers (ToT), Training of Facilitators (ToF) and establishing of Farmers Organization in line with New Agriculture Extension Policy of 1996 & 2012/ Farmer Field Schools (FFS);
- iii) Implementing Integrated Plant and Soil Nutrient Management (IPSNM) techniques (including organic fertilizers, composting and worm culture); and
- iv) Determining pesticide residue on crops.

2. PROGRESS AND ACHIEVEMENT

During this reporting period, the JV team started working on the Integrated Pest Management (IPM) stage. IPM will be fully implemented in the next quarter as per schedule and plan. Stakeholder consultation work has already been completed under



this program. Awareness Campaign of the assignment has started from the 3rd month of the project and it is ongoing. Beneficiaries are also being made aware by distributing posters and leaflets in the working areas.

List of beneficiaries of Polder-43/2C, 47/2 and 48 has been collected from the concerned Upazilla Agriculture Officer. The JV team is determined to take this activity forward quickly by increasing the scope and speed of work.

Formation of Farmers Field School (FFS) Group:

Agriculture is the main source of livelihood and income for the people living in the Polder area of Patuakhali. Through proper water management, there is an opportunity to increase agricultural production to meet the needs of the family as well as to earn more income by selling surplus products. Paddy is cultivated over a large area in Polder, especially at present, planting high yielding varieties of paddy. At present farmers are interested in cultivating paddy as well as vegetables. As a result, the farmers keep very little of his land uncultivated. Farmers use a lot of organic, inorganic fertilizers and pesticides. Excessive use of pesticides kills beneficial insects as well as harmful ones. It is very important to use IPM method to protect beneficial insects. Through training on integrated pest management and integrated crop management to motivate farmers to use IPM method to protect the environment and human health due to the use of pesticides, the Facilitators involved in the management of farmer field schools will get technical knowledge as well as proper guidance. Farmers will be able to produce more crops using IPM method, application of proper amount of organic and inorganic fertilizers and pesticides. The main objective of this program is to encourage farmers to use advanced agricultural technology and make decisions on their own through Farmers Field School (FFS) and to give them proper advice. Joint activities of water management



group members through community based agricultural water management (FFS). An FFS sub-committee has formed in each WMG area.

For the above purpose, the JV team has convened a meeting in each WMG and formed a sub-committee of the FFS. The various titles/position of the sub-committee are: a. Team leader-1, b. Co-leader-1, c. General Secretary-1, d. Co-General Secretary-1, e. Treasurer-1, f. Day leader-1, g. General members-3 persons. The term of the said social implementation sub-committee will be 2 years. The sub-committee will prepare the number and list of trainees as per the advice of the community organizer on behalf of the implementing partners responsible for the project in the area. The sub-committee will co-operate in the implementation of activities in the interest of the Farmers field school beneficiaries in the polder area. In October-December 2020 JV team has formed 24 FFSs for 24 WMGs out of 25 in Polder47/2c, 43/2c & 48. Polder wise number of FFS is mentioned bellow:

Polder	Upazila & District	October-December 2020		Cumulative Achievements
		Target	Achievement	
48	Kalapara, Patuakhali	8	7	7
47/2	Kalapara, Patuakhali	9	9	9
43/2c	Golachipa, Patuakhali	8	8	8

3. WORK SCHEDULE

The team of assignment has prepared a work schedule and target plan of the IPM Plan for the next quarter of October-December 2020 in the staffs meeting with the support of JV representatives. Details are as follows:

Activities	Target
Awareness Dissemination	Will continue in 3 Polders
Establish Farmers Organization	25 Farmer Organization
Formation FFS	01 FFS
Impart Training on ToT & ToF	210 person received training on capacity building of IPM
	8 batches training on value chain, producer groups, market linkage, supply, and demand system conducted

Practice IPSNM techniques	IPSNM will continue to run until the end of the project
Monitoring of IPM implementation	Will continue

Annex-01

Polder wise list of Ad-Hoc committee of WMG

Polder no.- 47/2

SI No	Name of WMG	Address of WMG	Date of Ad-Hoc Committee Formation	List of Honorable Person Who are attend this meeting
1.	Meherpur WMG	Vill-Meherpur, Union-Dalbuganj. Kalapara Polder no.- 47/2	25/10/2019	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
2.	ModhoDalbuganj WMG	Vill-Dalbuganj, Union-Dalbuganj. Kalapara Polder no.- 47/2	10/10/2019	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
3.	Jamalpur and purboFulbunia WMG	Vill-Rasulpur, Ramjanpur Union- Dalbuganj. Kalapara Polder no.- 47/2	4/11/2019	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
4.	J.R.R Akota WMG	Vill-Rasulpur, Ramjanpur Union- Dalbuganj. Kalapara Polder no.- 47/2	03/03/2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
5.	Dalbuganj WMG	Vill-Dalbuganj Union- Dalbuganj. Kalapara Polder no.- 47/2	30/01/2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
6.	Shopnochoa WMG	Vill-Mirpur, Union-Dalbuganj. Kalapara Polder no.- 47/2	03/03/2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
7.	UttorMirpur WMG	Vill-Dalbuganj and Payerpur , Union-Dalbuganj. Kalapara Polder no.- 47/2	02/03/2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
8.	Payerpur WMG	Vill- Payerpur , Union-Dalbuganj. Kalapara Polder no.- 47/2	18/02/2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
9.	Nurpur and Fulbunia WMG	Vill- Nurpur, Union-Dalbuganj. Kalapara Polder no.- 47/2	12/02/2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
10.	Asakhali WMG	Vill-ChorChapli, Post-Notunpara Union- Dhulashar, Upzila-Kalapara, Dist-Patuakhali. Polder no.- 48	18-06-2020	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
11.	Chapli Bazar WMG	Vill- Chapli, Post-Notunpara Union- Dhulashar I, Upzila-Kalapara,	19-06-2020	Zahir Uddin Md. Babar, Individual Consultants, Social Specialist &

		Dist-Patuakhali. Polder no.- 48		Shorif MizanurRahman, X.O BWDB. MdRuhul Amin Khan
12.	KhajuraKhal WMG	Vill- Khajura , Post-Kuakata Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali Polder no.- 48	20-06-2020	Zahir Uddin Md. Babar, Individual Consultants, Social Specialist & Shorif MizanurRahman, X.O BWDB. MdRuhul Amin Khan
13.	Maitvanga Sluice WMG	Vill-Maitvanga, Union- LataChapli, Polder no.- 48	24-06-2020	Zahir Uddin Md. Babar, Individual Consultants, Social Specialist & Shorif MizanurRahman, X.O BWDB. MdRuhul Amin Khan
14.	Gora AmkholaWMG	Vill-Goraamkhola, Union- LataChapli, Polder no.- 48	25-06-2020	Zahir Uddin Md. Babar, Individual Consultants, Social Specialist & Shorif MizanurRahman, X.O BWDB. MdRuhul Amin Khan
15.	Alipur Sluice WMG	Vill- Alipur , Post-Kuakata Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali Polder no.- 48	27-06-2020	Shorif Mizanur Rahman, XO BWDB
16.	LokkhirKhal WMG	Vill-Lokkhi Para, Post-Notunpara Union- LataChapli,Upzila- Kalapara,Dist-Patuakhali. Polder no.- 48	23-06-2020	Zahir Uddin Md. Babar, Individual Consultants, Social Specialist & Shorif MizanurRahman, X.O BWDB. MdRuhul Amin Khan
17.	Tulatoli Sluice WMG	Vill-Tulatoli, Post-Notunpara Union- LataChapli,Upzila-Kalapara,Dist- Patuakhali. Polder no.- 48	21-06-2020	Zahir Uddin Md. Babar, Individual Consultants, Social Specialist & Shorif MizanurRahman, X.O BWDB. MdRuhul Amin Khan

Polder no.- 43/2C

Sl. No	Name of WMGs	Address of WMG	Date of Ad-hoc Committee formation	Name of Ad-hoc Committee	List of honorable person who are attend this meeting
--------	--------------	----------------	------------------------------------	--------------------------	------------------------------------------------------

18.	Pollaner Sluice WMG	Vill: West Golkhali Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	25.07.2020	1. Convener- Md. Abdul RazzakMolla, 01736366022 2. Member- Md. Jahangir Howlader, 01748902663 3. Member- Md. HabibSikder, 01798892728 4. Member-Mst. Jharna Begum, 01725730176 5. Member- Md. BadshaHowlader, 01751235788	Sharif Mizanur Rahman& Md. Ruhul Amin Khan
19.	Suhari Nish Char Sluice WMG	Vill: Suhari Nish Char, Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	26.7.2020	1.Convener- Md. NurHossenPada, 01710850918 2. Member-Md. KuddusSardar, 01754099158 3. Member-Komol Nag, 01731442031 4. Member-Salma Begum, 0168633304 5.Member-Md. SahabuddinMolla, 01735785309	Sharif Mizanur Rahman
20.	KalircharBodorpur Sluice WMG	Vill: Bodorpur&Kalirchar Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	27.07.2020	1.Convener- Ripon Howlader, 01705703862 2. Member-Md. Hasan, 01714208420 3.Member- Md. Rashid, 01767417594 4.Member- ShamsulHaqueHowlader, 01795712597 5. Member-Mst. Erani Begum, 01751924135	Sharif MizanurRahman
21.	Bou Bazar Sluice WMG	Vill: BauriaCharani&BoroGaba a Union: Golkhali&Amkhola Upazilla: Galachipa Dist: Patuakhali	28.7.2020	1. Convener- Md. HalimMalkar, 01775398993 2. Member-Md. MannanMolla, 01741182185 3. Member-Md. KhabirHawlader, 01761037800 4. Member-Md. DelwarHowlader, 01761538004 5.Member- Akhinur Begum, 01706460705	Sharif MizanurRahman
22.	PurboGolkhaliBad ghat Sluice WMG	Vill: East Golkhali&Kalirchar Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	29.7.2020	1. Convener- Md. Monir Khan, 01757998864 2. Member-Md. Emadul Khan, 01710025962 3. Member-Md. ForkanPada, 01757027078 4. Member-Md. TazemMadbor 5. Member-SoheliParveen	Sharif MizanurRahman

23.	SuhariTaltola Sluice WMG	Vill: Suhari 2 nd Part Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	8.8.2020	1. Convener-Md. Jahirul Islam, 01721430638 2. Member- AthaharKhandakar, 01746034317 3. Member-Md. MakbulHossen Khan, 01735647093 4. Member-Uttam Kumar, 01727983731 5. Member-Khadija Begum, 01733121906	Sharif MizanurRahm an
24.	TaltoliKhal WMG	Vill: ChotoGabua&BauriaChara ni Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	9.8.2020	1.Convener- Md. KabirGazi, 01781917325 2. Member-Md. Mofidul Islam, 01729647940 3.Member-Md. Ali Hossen, 01747970051 4. Member-Md. Eshak Mir, 01735777053 5.Member- Mst. Rekha Begum, 01781828914	Sharif MizanurRahm an
25.	Muchir Sluice WMG	Vill: East & West Golkhali Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	10.08.2020	1. Convener-Md. SabujHawlader, 01701725961098 2. Member-Md. Chan Mia Pada, 01724347811 3. Member-Md. Jahangir Khan, 01790350114 4.Member- Md. ShaharulMridha, 017720607304 5.Member- IsratJahan Lima, 01734813290	Sharif MizanurRahm an

Annwx-02

Polder wise Election Management Committee of WMG

Polder-48

SI.No	Name of WMG	Address of WMG	Date of Election Committee Formation	Name of Election Committee	Designation	List of Honorable Person Who are attend this
-------	-------------	----------------	--------------------------------------	----------------------------	-------------	----------------------------------------------

						meeting
1.	Asakhali WMG	Vill-ChorChapli, Post-Notunpara Union- Dhulashar, Upzila-Kalapara, Dist-Patuakhali.	22-06-2020	1.Nurunobi-01739081496	Precedent	Shorif Mizanur Rahman, X.O BWDB.
				2. Shobahan Hawlader-0172525405	Member	
				3.Kulsum Begum-	Member	
2.	Chapli Bazar WMG	Vill- Chapli, Post-Notunpara Union- Dhulashar, Upzila-Kalapara, Dist-Patuakhali.	23-06-2020	1.Masudur Rahman-01721980769	Precedent	Shorif Mizanur Rahman, X.O BWDB
				2.Ferdush-01713822017	Member	
				3.Rita-01722197777	Member	
3.	KhajuraKhal WMG	Vill- Khajura , Post-Kuakata Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali	24-06-2020	1.Mojid Molla-01719822647	Precedent	Shorif Mizanur Rahman, X.O BWDB
				2.Salam Gazi-01741377809	Member	
				3.Helena Begum-	Member	
4.	LokkhirKhal WMG	Vill-Lokkhi Para, Post-Notunpara Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali.	28-06-2020	1.Shahidul Islam-0173172309	Precedent	Shorif Mizanur Rahman, X.O BWDB Md. Ruhul Amin Khan
				2.Md. ForkanMolla-01713957868	Member	
				3.Nilufa Yesmin	Member	
5.	Alipur Sluice WMG	Vill- Alipur , Post-Kuakata Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali	28-06-2020	1. Rahman Master-01714556414	Precedent	Shorif Mizanur Rahman, X.O BWDB
				2. Zeli Begum-01754014120	Member	
				3. Shapon Babu-01721059818	Member	
6.	Tulatoli Sluice WMG	Vill-Tulatoli, Post-Notunpara Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali.	28-06-2020	1.Golam Mostofa-01714556522	Precedent	Shorif Mizanur Rahman, X.O BWDB
				2.Shah Alom Akon	Member	
				3.Mina Kumari	Member	
7.	Maitvanga Sluice WMG	Vill-Maitvanga, Union- LataChapli,	01-07-2020	1. Habur Rahman-01747695785	Precedent	Shorif Mizanur

				2. Jakaria Matubbor-017100924	Member	Rahman, X.O BWDB Md. Ruhul Amin Khan
				3. Suraiya Akter-01710703362	Member	
8.	Gora AmkholaWMG	Vill-Goraamkhola, Union-LataChapli,	01-07-2020	1. Md. Kamal Hossen-01712703996	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. Eleyas Hawlader-0170009051	Member	
				3. Sumi Akter-01714781396	Member	

Polder-47/2

9.	Meherpur WMG	Vill-Meherpur Union- Dalbuganj	08-06-2020	1. Ruhul Amin Talukder	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. Md. HossenAhamed	Member	
				3. Sonia Akter	Member	
10.	ModdoDalbuganj WMG	Vill-Dalbuganj Union- Dalbuganj	09-06-2020	1. NizamMollik	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. SalauddinKolifa	Member	
				3. Fatima Begum	Member	
11.	UttorMirpur	Vill-Dalbuganj&Payerpur Union- Dalbuganj	04-06-2020	1. Ruhulamin Master	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. MoffazelHoq	Member	
				3. Sajeda Begum	Member	
12.	Sopnochoa WMG	Vill-Mirpur Union-Dalbuganj	05-06-	1. HumayonDoffader	Precedent	Shorif Mizanur

			2020	2. KhalilurRhaman	Member	Rahman, X.O BWDB. Md. Ruhul Amin Khan
				3. Hosneara	Member	
13.	Nurpur&Fulbunia	Vill-Nurpur Union- Dalbuganj	02- 06- 2020	1. EusufMaowlana	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. JakirHowlader	Member	
				3. Mili Begum	Member	
14.	Dalbuganj WMG	Vill-Dalbuganj Union- Dalbuganj	01- 06- 2020	1. MoklesurRhaman	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. Md. Abu EusufHawlader	Member	
				3. SumiAker	Member	
15.	Payerpur WMG	Vill-Payerpur Union- Dalbuganj	03- 06- 2020	1. AbulHossainGazi	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. Md. Solayman	Member	
				3. Mst. Piara	Member	
16.	JRR WMG	Vill-Rasulpur Union- Dalbuganj	06- 06- 2020	1. Md. Nurhossain	Precedent	Shorif Mizanur Rahman, X.O BWDB. Md. Ruhul Amin Khan
				2. Md. SajahanHawlader	Member	
				3. Hamida Begum	Member	
17.	Jamalpur&PurboFulbunia WMG	Vill-Payerpur Union- Dalbuganj	07- 06- 2020	1. AlomgirHawlader	Precedent	Shorif Mizanur Rahman,
				2. DelowerKhalifa	Member	

					3. Jakia Begum	Member	X.O BWDB. Md. Ruhul Amin Khan
--	--	--	--	--	----------------	--------	----------------------------------------------

Polder No.:43/2C

SI No	Name of WMGs	Address of WMG	Date of Election Committee formation	Name of Election Committee	List of honorable person who are attend this meeting
18.	Suhari Nish Char Sluice WMG	Vill: Suhari Nish Char Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	30.07.2020	1. President- Md. KhobirHossen 2. Member- Md. Robiul Akon 3. Member- Chonchola Rani Das	Sharif MizanurRahman
19.	Pollaner Sluice WMG	Vill: West Golkhali Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	04.08.2020	1. President- MawlanaShamsu dddinGazi 2. Member-Md. Jahangir Akon 3. Member- Mst. Laki Begum	Sharif MizanurRahman
20.	Bou Bazar Sluice WMG	Vill: BauriaCharani&BoroGabua Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	05.08.2020	1. President- Md. MijanurRahman 2. Member- Md. ZahidPada 3. Member- Mst. Hasi Begum	Sharif MizanurRahman
21.	PurboGolkhaliBadhghat Sluice WMG	Vill: East Golkhali&Kalirchar Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	06.08.2020	1. President- Md. KhalilurRahman 2. Member- Md. MujiburRahman 3. Member- Mst. AkhiAkter	Sharif MizanurRahman
22.	KalircharBodorpur Sluice WMG	Vill: Kalirchar&Bodorpur Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	07.08.2020	1. President- Md. MujafforBiswas 2. Member- ArifurRahmanMonir	Sharif MizanurRahman

				3.Member- Mst. Chokanur Begum	
23.	SuhariTaltola Sluice WMG	Vill: Suhari 2 nd Part Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	11.08.2020	1. President- Biplab Chandra Biswas 2. Member- Ayesha Ahmed 3. Member- Noruttam Biswas	Sharif Mizanur Rahman
24.	TaltoliKhal WMG	Vill: ChotoGabua&BauriaCharani Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	12.08.2020	1President- Mst. Julekha Begum 2. Member- Motiur Rahman 3.Member- Md. Ibrahim Gazi	Sharif Mizanur Rahman
25.	Muchir Sluice WMG	Vill: East & West Golkhali Union: Golkhali Upazilla: Galachipa Dist: Patuakhali	13.08.2020	1. President- Md. ShanuMerdha 2. Member- Md. JalilMerdha 3. Member- Mst. Nargis Begum	Sharif Mizanur Rahman

Annex-03

List of Management Committee of WMGs

Polder- 48

Sl No	Name of WMG	Address of WMG	Date of WMG Committee Formation	Name of WMG Committee	Designation	List of Honorable Person Who are attend
-------	-------------	----------------	---------------------------------	-----------------------	-------------	-----------------------------------------

						this meeting
1.	Maitvanga Sluice WMG	Vill-Maitvanga, Union- LataChapli,	22-08-2020	1. Md Mostofa Mridha- 01752606274	President	Lata Chapli UP Chairman Md. AnserUddin Molla Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. Abdul Goni Hawlader- 01736862931	Vice-President	
				3. MdSayed Matubbor- 01744491233	Secretary	
				4. MdHafizur Rhaman- 1735267581	Joint- Secretary	
				5. MdSottar Molla- 011790986783	Cashier	
				6. Md Bashir khan- 01728196703	Operative Member	
				7. Mst Nurunnahar- 01788697536	Operative Member	
				8. MstRenu Begum- 01745971834	Operative Member	
				9. Mst Hasina - 01734459615	Operative Member	
				10. Md Jahangir Hawlader-01738025889	Operative Member (Landless)	
				11. Abdus Salam Hawlader -01725254528	Operative Member (Fisherman)	
				12. Mst. Salma Begum- 01744532464	Operative Member (Vulnerable Women)	
2.	Gora AmkholaWMG	Vill-Goraamkhola, Union- LataChapli,	17-08-2020	1. MdMozibor Hawlader- 01724405021	President	Md. Sorif Mizanu rRahman Md. Ruhul Amin Khan
				2. MdMojammel Gazi- 01748994194	Vice-President	
				3. Boshar Molla- 0172758427	Secretary	
				4. Md Delowar- 01718110208	Joint- Secretary	
				5. MdZamal Hossain- 017920033765	Cashier	
				6. MdMilon Hawlader- 01787745407	Operative Member	
				7. MstNurjahan Begum- 01778366128	Operative Member	
				8. Rina Begum- 01779392356	Operative Member	
				9. Shamoli Rani- 001762697250	Operative Member	
				10. Johirul Islam- 01858120294	Operative Member (Landless)	

				11. Md Amir Hossain (Kalu)-01741224914	Operative Member (Fisherman)	
				12. Hajera Begum-01797855473	(Vulnerable Women)Member	
3.	LokkhirKhalWVG	Vill-Lokkhi Para, Post-Notunpara Union-LataChapli,Upzila-Kalapara,Dist-Patuakhali.	18-08-2020	1. Zakir Mollick-01712287381	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2.Md. Ashrab Ali Molla-01776332053	Vice-President	
				3. Abul Hossen-01710593899	Secretary	
				4. Md .EmadulAbul Kalam-01742343178	Joint- Secretary	
				5. Md. Abul Kalam-01742343178	Cashier	
				6. Md. Ibrahim -01730832082	Operative Member	
				7. Abdul Jolil -01314772822	Operative Member	
				8. Mst. Shirin Akter-01749526240	Operative Member	
				9. Mst. Asma Begum -01767065361	Operative Member	
				10. Nasima Begum-01740928734	Operative Member (Landless)	
				11. Md. Mojibor-01756486533	Operative Member (Fisherman)	
				12. Mamashe-01749369194	Operative Member (Vulnerable Women)	
4.	Asakhali WVG	Vill-ChorChapli, Post-Notunpara Union- Dhulashar I, Upzila-Kalapara, Dist-Patuakhali.	16-08-2020	1.Md Modasser Hawlader-01739081496	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. MdSahidul Islam-01739080597	Vice-President	
				3. Md Abu Khayer -01731134468	Secretary	
				4.Md AbulKhalam -01736799382	Joint- Secretary	
				5.Md. Ali Hossain-01739309149	Cashier	
				6. Kari Shoel-017482661433	Operative Member	
				7. Kahinur Begum-01748934219	Operative Member	

				8. Mst. Ripa- 01749637779	Operative Member	
				9. Mst. Ripa Begum- 01739081496	Operative Member	
				10. Delower Vouia- 017281495334	Operative Member (Landless)	
				11. NurAlom Sikder- 01782185522	Operative Member (Fisherman)	
				12. Mst. Konika Akter- 01735107826	Operative Member (Vulnerable Women)	
5.	Chapli Bazar WMG	Vill- Chapli, Post- Notunpara Union- Dhulashar I, Upzila-Kalapara, Dist-Patuakhali.	20-08-2020	1. MdAjaharuddinKhalifa	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. Md. Nazmul Huda	Vice-President	
				3. Md. HabibMirda	Secretary	
				4. EnayetPatowari	Joint- Secretary	
				5. Md. Safiullah	Cashier	
				6. Saifur RahmanAnis	Operative Member	
				7. Abu Hasnat	Operative Member	
				8. Sahana Begum	Operative Member	
				9. Mst. Jesmin	Operative Member	
				10. Sahinur	Operative Member (Landless)	
				11. IstakJahan	Operative Member (Fisherman)	
				12. Rajia Begum	Operative Member (Vulnerable Women)	
6.	KhajuraKhal WMG	Vill- Khajura , Post-Kuakata Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali	19-08-2020	1. Md. JakirHossain	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. Mst. Moyna Begum-	Vice-President	
				3. Md. BaBulHossain-	Secretary	
				4. Md. JakirHawlader	Joint- Secretary	
				5. JoynalHawlader	Cashier	
				6. Md. SelimHawlader	Operative Member	
				7. Mst. SahanajBegum	Operative Member	
				8. Mst. Halima Begum	Operative Member	
				9. Md. EsakMolla	Operative Member	
				10. UnusHawlader	Operative	

					Member (Landless)	
				11. Md Jalal Fakir	Operative Member (Fisherman)	
				12. Kulsum Begum	(Vulnerable Women)Member	
7.	Alipur Sluice WMG	Vill- Alipur , Post-Kuakata Union- LataChapli, Upzila-Kalapara, Dist-Patuakhali	23-08-2020	1. Jakir Munsii- 01713951979	President	Lata Chapli UP Chairman Md. Anser Uddin Molla Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. Md. Khalil khan- 017188332556	Vice-President	
				3. Md. Idris Hawlader- 01712366937	Secretary	
				4. Md. Salauddin- 01735952787	Joint- Secretary	
				5. Md. Jahangir Bepari- 1733129963	Cashier	
				6. Mst. Minara Begum- 1733263756	Operative Member	
				7. Md. Jalil - 01722204042	Operative Member	
				8. Mst. Rahima- 01783517865	Operative Member	
				9. Mst. Tania- 01734803816	Operative Member	
				10. Md.Selim- 01789842851	Operative Member (Landless)	
				11. MdAlomgir khan- 01736546253	Operative Member (Fisherman)	
				12. Mst. Asia- 01706524459	(Vulnerable Women)Member	

Polder-47/2						
8	JRR Akota WMG	Vill- Rasulpur , Post-Dalbuganj Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	22- 07- 2020	1. Aiub Gazi- 01775566874	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. Alomgir Hawlader- 01725881731	Vice- President	
				3. MdBasir Uddin- 01726453146	Secretary	
				4. Milon Hawlader- 01753658641	Joint- Secretary	

				5. Md. Motaleb Sikder-01713956120	Cashier	
				6. Harun Gazi-0173339391	Operative Member	
				7. Rafiq Sorder-01706694832	Operative Member	
				8. Mst. Salma Begum-01733393885	Operative Member	
				9. Mst.Rabia Begum-01758363873	Operative Member	
				10.MST. Mahmuda Begum-	Operative Member (Landless)	
				11.Delower Sikder-01712981230	Operative Member (Fisherman)	
				12. Mst. Parul Begum -	(Vulnerable Women)Member	
9.	Jamalpur&PurboFulbunia WMG	Vill- Ramjanpur , Post-Dalbuganj Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	23-07-2020	1. SahjahanKhondokar-01776873189	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. AnowerSorder-01765729735	Vice-President	
				3. AltafMirda-01712569014	Secretary	
				4. Nasir Molla-01721810058	Joint-Secretary	
				5. Ali Hossain-01749053022	Cashier	
				6. NasirMolla-01727912497	Operative Member	
				7. Nilufa Begum-01718281088	Operative Member	
				8. Kakoli Akter-01747882038	Operative Member	
				9. Firoja Begum-0172399288	Operative Member	
				10. SamimSikder-01840956944	Operative Member (Landless)	
				11. SaifulSikder-01888322751	Operative Member (Fisherman)	
				12. Surjo Begum-01771547752	(Vulnerable Women)Member	
10.	Payerpur WMG	Vill- Payerpur , Post-Dalbuganj	25-07-	1. Abu Jafor (Siblu) -01754277570	President	Md. Sorif

		Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	2020	2. Md. Forkan - 01758053259	Vice- President	Mizanur Rahman Md. Ruhul Amin Khan
				3. MdRuhulamin sikder-01733172235	Secretary	
				4. Md. Sahidul Islam Hawlder- 0179050669	Joint- Secretary	
				5. MdReajulislam- 0172728754	Cashier	
				6. Md .Jahidul Islam Sohel - 016441676131	Operative Member	
				7. Mst. Safia Begum - 0173622449566	Operative Member	
				8. Mst- Sonia - 01789556874	Operative Member	
				9. Lovely begum- 01740991850	Operative Member	
				10. Humayoun - 01733393982	Operative Member (Landless)	
				11. BellalGazi- 0175814516	Operative Member (Fisherman)	
				12. Mst. Salma Begum- 01762698324	(Vulnerable Women)Member	
11.	Fulbunia&Nurpur WMG	Vill- Nurpur , Post-Dalbuganj Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	26- 07- 2020	1. MdOmorFaruk- 0171077040	President	
				2. MdSundor Ali- 016178534339	Vice- President	
				3. Mw.AbuBokkorSiddiki- 0192493605	Secretary	
				4. MdJakirsorder- 01717049462	Joint- Secretary	
				5. MdAlauddin- 01716012952	Cashier	
				6. Mst. Rasel - 01732582783	Operative Member	
				7. Mst.Parvin- 01739692414	Operative Member	
				8. Momotaj Begum- 01733393943	Operative Member	
				9. Rasida begum - 01766963475	Operative Member	
				10. MdSahidul Islam- 013198825541	Operative Member (Landless)	

				11. Md Abu Eusuf Khan - 01764441797	Operative Member (Fisherman)	
				12. Mst. Achiakatun -	(Vulnerable Women)Member	
12.	Dalbuganj WMG	Vill- Dalbuganj , Post-Dalbuganj Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	27-07-2020	1. MdJasim Akon-01714662704	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. SorabHawlder-01748560189	Vice-President	
				3. MdLitonGazi-017288297351	Secretary	
				4. MdJasimUddin -01767417871	Joint-Secretary	
				5. Md. Nazrul Islam Khan- 0176627256	Cashier	
				6. Md. Noya Mia Pada- 01716042744	Operative Member	
				7. Mst. Rujina Begum-01628919318	Operative Member	
				8. Mst. Monowera Begum- 01738849628	Operative Member	
				9. Mst. Tania Akter-01722816290	Operative Member	
				10. Md. Sahidul Islam Pada- 017282643339	Operative Member (Landless)	
				11. Md Saber Hawlder-	Operative Member (Fisherman)	
				12. Mst. Renu Begum	(Vulnerable Women)Member	
13.	UttorMirpur WMG	Vill- Dalbuganj&Payerpur , Post-Dalbuganj Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	28-07-2020	1. Md. Wares Sikder-01752904677	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. MdSohagsikder-01736224112	Vice-President	
				3. Md. Harunsikder-01721538054	Secretary	
				4. Md .AbulHossain-01716710266	Joint-Secretary	
				5. Md. SolaymanGazi-017951766659	Cashier	
				6. Md. BellalHossain-01733394046	Operative Member	
				7. Md. Salek -017430378856	Operative Member	
				8. Mst. Fahima Begum -01781491044	Operative Member	

				9. Salma begum-01722528025	Operative Member	
				10. Maksuda Begum-01747334502	Operative Member (Landless)	
				11. MdRafiq -01733394015	Operative Member (Fisherman)	
				12. Taslima Begum-01644782199	(Vulnerable Women)Member	
14.	Meherpur WMG	Vill- Meherpur , Post-Dalbuganj Union- Dalbuganj, Upzila-Kalapara, Dist-Patuakhali	25-08-2020	1. MdEunus Ali Hawlader-0174294553	President	Md. Sorif Mizanur Rahman Md. Ruhul Amin Khan
				2. MoklesurRhaman -01748560189	Vice-President	
				3. MdAltafHossain khan-017577441368	Secretary	
				4. Md Abu Taleb-01781210954	Joint-Secretary	
				5. MdKhalekMolla-01735866264	Cashier	
				6. Mst. Fatema Begum- 01746712098	Operative Member	
				7. MdJoynalSorif -01786896791	Operative Member	
				8. Mst. SelinaAkter-01725254932	Operative Member	
				9. Mst. Khadija Begum-	Operative Member	
				10. MdFarukHawlader -01766312216	Operative Member (Landless)	
				11. MdHarunHawlader-01733394062	Operative Member (Fisherman)	
				12. Mst. Jesmin Begum -01713784677	(Vulnerable Women)Member	

SL	Executive Committee Member Name	Mobile No.	Designation	Fathers/Husband Name	Village Name	Union Name	Age	Occupation	WMG Name	Date of formation	Venue
15	Md Montu Haowlader	01650178644	President	Nojmot Ali Haowlader	Fulbunia	Dalbuganj	40	Farmars	Moddho Dalbuganj	13.09.2020	Armena khatun gov. primary School, Fulbunia
	Sahida Begum	01753641194	Vice-President	Late. Sahjahan Morol	Fulbunia	Dalbuganj	48	House Wife			
	Md Faruk Hossain	1887706117	Secretary	Ajmot Ali Haowlader	Jamalpur	Dalbuganj	45	Farmars			

Md Sahjamal	01789163493	Joint-Secretary	Abdus Salam	Fulbunia	Dalbugonj	58	Teacher, Farmers
Rakibul Hasan	01717796253	Cashier	Abdus Salam	Fulbunia	Dalbugonj	23	Farmars
Md Fajlul Hoq Sikderr	01721457325	Operative Member	Late. Abdur Rob Sikder	Dalbugonj	Dalbugonj	63	Farmars
Abdul Hoq	01762698289	Operative Member	Ajmot Ali Haowlader	Jamalpur	Dalbugonj	60	Farmars
Rabeya		Operative Member	Abdul Latif Haowlader	Dalbugonj	Dalbugonj	22	House Wife
Mukul	01892772768	Operative Member	Md Mokbul Haowlader	Fulbunia	Dalbugonj	32	House Wife
Md Mokles Chokider	01733393917	Operative Member (Landless)	Late. Ali Ahmad	Fulbunia	Dalbugonj	57	Farmars
Habib		Operative Member (Fisherman)	Late. Abdul Mojid Sorder	Dalbugonj	Dalbugonj	37	Farmars
Laki	01793730503	Operative Member (Vulnerable Women)	Chan Mia Morol	Fulbunia	Dalbugonj	31	House Wife

SL	Executive Committee Member Name	Mobile No.	Designation	Fathers/Husband Name	Village Name	Union Name	Age	Occupation	W/M Name	Date of formation	Venue
16	Md Mijanur Rahman	01717118514	President	Late. Ajijur Rahman	Mirpur	Dalbugonj	38	Farmars	Shopnochoya	14.09.2020	Mirpur Madrasah
	Md. Sahjahan Fakir	01776341416	Vice-President	Late. Ajijur Rahman	Meherpur	Dalbugonj	67	Farmars			
	Md. Sahab Uddin	01733394068	Secretary	Late. Ajijur Rahman	Meherpur	Dalbugonj	52	Farmars			
	Sah Alom Haowlader	01775983579	Joint-Secretary	Khorsed Alom	Mirpur	Dalbugonj	51	Farmars			
	Md Nasir	0177093664	Cashier	Nur Mohamad Kha	Mirpur	Dalbugonj	46	Business +Farmars			
	Md Mannan Talukder	01781403951	Operative Member	Abdul Ajij Talukder	Meherpur	Dalbugonj	49	Farmars			
	Mst. Kulsum	01609659766	Operative Member	Md. Sogir Haowlader	Dalbugonj	Dalbugonj	24	House Wife			
	Sajeda Begum		Operative Member	Abu saeym Sikder	Mirpur	Dalbugonj	37	House Wife			

Sah Vanu	01735952692	Operative Member	Sahjahn khan	Mirpur	Dalbugonj	35	House Wife
Abu Hanif		Operative Member (Landless)	Abu Hasan Hawolader	Mirpur	Dalbugonj	48	Farmars
Md. Mostofa	01785567022	Operative Member (Fisherman)	Md.Siddiq Haowlader	Mirpur	Dalbugonj	35	Farmars
Mst. Rahima Begum		Operative Member (Vulnerable Women)	Md. Cholayman Kha	Mirpur	Dalbugonj	34	House Wife

Polder No-43/2c

Executive Committee:

Sl. No.	Name of WMG	Address	Date	No. of Member of the Committee	Responsible Person
1	Suhari Nish Chor Sluice WMG	Golkhali, Galachipa, Patuakhali	05, October,2020	12	Sharif Mijanur Rahman
2	Kalirchor Bodorpur Sluice WMG		08, October,2020	12	
3	Pollaner Sluice WMG		01, October-December,2020	12	

Annex-04

Bank Account Details of WMGs

Polder	Name and Address of WMO	Bank & Brach	Account No.
47/2	Payerpur WMG Vill- Payerpur, Union- Dalbuganj, Upzila-Kalapara, Patuakhali	Agrani Bank, Alipur Branch, Patuakhali	SB-100434
47/2	Fulbunia & Nurpur WMG Vill- Nurpur, Union- Dalbuganj, Upzila-Kalapara, Patuakhali	Grameen Bank Tiakhali Kalapara Branch, Patuakhali	SB-100725
47/2	Dalbuganj WMG Vill- Dalbuganj, Union- Dalbuganj, Upzila-Kalapara, Patuakhali	Grameen Bank. Mohipur Kalapara Branch, Patuakhali	SB-100433

47/2	Uttor Mirpur WMG Vill- Dalbuganj & Payerpur, Dalbuganj, Kalapara, Patuakhali	Grameen Bank. Tiakhali Kalapara Branch, Patuakhali	SB-100726
48	Lokkhir Khal WMG Vill-Lokkhi Para, Union- Lata Chapli, Upzila-Kalapara, Patuakhali.	Grameen Bank, Mohipur Kalapara Branch, Patuakhali	SB-100437
48	Maitvanga Sluice WMG Vill-Maitvanga, Union- Lata Chapli, Upzila-Kalapara, Patuakhali.	Grameen Bank, Mohipur Kalapara Branch, Patuakhali	SB-100436
48	Gora Amkhola WMG Vill-Goraamkhola, Union- Lata Chapli, Upzila-Kalapara, Patuakhali.	Grameen Bank, Mohipur Kalapara Branch, Patuakhali	SB-100435

WMG Name	Name, Designation & mobile no.	Bank Name	Account No.	Polder No.
Ashakhali WMG	1.Md Modasser Hawlader- 01739081496, President 2.Md. Ali Hossain 01739309149 Cashier	Agrani bank, Alipur Branch	5697	48
Chapli Bazar Sluice WMG	1. Md Ajahar uddin Khalifa 01756865013 President 2. Md. Habib Mirda 01748934219 Secretary 3. Md. Safiullah 017186893680 Cashier	Dutch Bangla Bank	7017416579654	48
Alipur Sluice WMG	1. Jakir Munsu 01713951979 President 2 . Md. Idris Hawlader 01712366937 Secretary 3.Md. Jahangir Bepari 01733129963 Cashier	Agrani bank, Alipur Branch	5698	48

Khajura khal WMG	1. Md. Jakir Hossain 01762696986 President 2. Md. BaBul Hossain 01762696986 Secretary 3. Joynal Hawlader Cashier	Agrani bank, Alipur Branch	5699	48
Meherpur WMG	1. Md Eunus Ali Hawlader 0174294553 President 2. Md Altaf Hossain khan 017577441368 Secretary 3. Md Khalek Molla 01735866264 Cashier	Grameen Bank, Mohipur, Kalapara branch	100439	47/2
Moddho Dalbuganj WMG	1Md Montu Haowlader 01650178644 President 2.Md Faruk Hossain 1887706117 Secretary 3 Rakibul Hasan 01717796253 Cashier	Grameen Bank, Mohipur, Kalapara branch	100440	47/2
Jamalpur & Purbo fulbinia WMG	1. Sahjahan Khondokar 01776873189 President 2. Altaf Mirda 01712569014 Secretary 3. Nasir Molla 01721810058 Cashier	Grameen Bank, Tiyakhali, Kalapara branch	100729	47/2
JRR Ekota WMG	11. Aiub Gazi 01775566874 President 2. Md. Motaleb Sikder 01713956120 Cashier	Grameen Bank, Tiyakhali, Kalapara branch	100728	47/2
Shopnochoya WMG	1Md Mijanur Rahman 01717118514 President 2.Md. Sahab Uddin 01733394068 Secretary 3.Md Nasir 0177093664	Grameen Bank, Mohipur, Kalapara branch	100441	47/2

	Cashier			
--	---------	--	--	--

Annex-05**Sluice Committee Formation of Farmers Field School (FFS) Group
Polder No 47/2**

SL No	Name of WMG/ Sluice	Date of Committee Formation	Union	Upazila	District
1	Meherpur WMG	18.09.2020	Dalbuganj	Kalapara	Patuakhali
2	Jamalpur and purbo FulbuniaWMG	16.09.2020	Dalbuganj	Kalapara	Patuakhali
3	J.R.R Akota WMG	27.09.2020	Dalbuganj	Kalapara	Patuakhali
4	Dalbuganj WMG	28.09.2020	Dalbuganj	Kalapara	Patuakhali
5	Shopnochoa WMG	19.09.2020	Dalbuganj	Kalapara	Patuakhali
6	Modho Dalbuganj WMG	20.09.2020	Dalbuganj	Kalapara	Patuakhali
7	MirpurWMG	17.09.2020	Dalbuganj	Kalapara	Patuakhali
8	Payerpur WMG	20.09.2020	Dalbuganj	Kalapara	Patuakhali
9	Nurpur and Fulbunia WMG	24.09.2020	Dalbuganj	Kalapara	Patuakhali

Polder No 48

SL No	Name of WMG/Sluice	Date of Committee Formation	Union	Upazila	District
1	Ashakhali WMG	15.09.2020	Latachapli	Kalapara	Patuakhali
2	Chapli Bazar WMG	29.09.2020	Latachapli	Kalapara	Patuakhali
3	Khajura Khal WMG	21.09.2020	Latachapli	Kalapara	Patuakhali
4	Maitvanga Sluice WMG	24.09.2020	Latachapli	Kalapara	Patuakhali
5	Gora Amkhola WMG	28.09.2020	Latachapli	Kalapara	Patuakhali
6	Alipur Sluice WMG	22.09.2020	Latachapli	Kalapara	Patuakhali
7	Lokkhir Khal WMG	21.09.2020	Latachapli	Kalapara	Patuakhali

Polder No-43/2c
Farmer's Field School (FFS)

Sl. No.	Name of WMG	Address	Date	No. of Member of the Committee	Responsible Person
1	Bou Bazar Sluice WMG	Address Golkhali, Galachipa, Patuakhali	2,October-December,2020	8	Md. Sohel Sikder(CO) & Md. Golam Rasul Sabuj(CO)
2	Taltoli khal WMG		3,October-December,2020	8	
3	Kalirchor Bodorpur Sluice WMG		4,October-December,2020	8	
4	Suhari Nish Chor Sluice WMG		5,October-December,2020	8	
5	Pollaner Sluice WMG		7,October-December,2020	8	
6	Purbo Golkhali Badhghat Sluice WMG		9,October-December,2020	8	
7	Suhari Taltola Sluice WMG		10,October-December,2020	8	
8	Muchir Sluice WMG		17,October-December,2020	8	

Annex-06**Sluice Committee Formation of Social Forest Group (SFG)
Polder No 47/2**

SL No	Name of WMG/Sluice	Date of Committee Formation	Union	Upazila	District
1	Meherpur WMG	29.09.2020	Dalbuganj	Kalapara	Patuakhali
2	Jamalpur and purbo FulbuniaWMG	26.09.2020	Dalbuganj	Kalapara	Patuakhali
3	J.R.R Akota WMG	16.06.2020	Dalbuganj	Kalapara	Patuakhali
4	Dalbuganj WMG	30.09.2020	Dalbuganj	Kalapara	Patuakhali
5	Shopnochoa WMG	29.09.2020	Dalbuganj	Kalapara	Patuakhali
6	Modho Dalbuganj WMG	21.09.2020	Dalbuganj	Kalapara	Patuakhali
7	MirpurWMG	18.09.2020	Dalbuganj	Kalapara	Patuakhali
8	Payerpur WMG	19.09.2020	Dalbuganj	Kalapara	Patuakhali
9	Nurpur and Fulbunia WMG	22.09.2020	Dalbuganj	Kalapara	Kalapara

Polder No 48

SL No	Name of WMG/Sluice	Date of Committee Formation	Union	Upazila	District
1	Ashakhali WMG	17.09.2020	Latachapli	Kalapara	Patuakhali
2	Chapli Bazar WMG	27.09.2020	Latachapli	Kalapara	Patuakhali
3	Khajura Khal WMG	16.06.2020	Latachapli	Kalapara	Patuakhali
4	Maitvanga Sluice WMG	22.09.2020	Latachapli	Kalapara	Patuakhali
5	Gora Amkhola WMG	26.09.2020	Latachapli	Kalapara	Patuakhali
6	Alipur Sluice WMG	21.09.2020	Latachapli	Kalapara	Patuakhali
7	Lokkhir Khal WMG	23.09.2020	Latachapli	Kalapara	Patuakhali

Annex-07**Sluice Committee Formation of Labour Contracting Society (LCS)
Polder No 47/2**

SL No	Name of WMG/Sluice	Date of Committee Formation	Union	Upazila	District
1	Meherpur WMG	23.09.2020	Dalbuganj	Kalapara	Patuakhali
2	Jamalpur and purbo Fulbunia WMG	27.09.2020	Dalbuganj	Kalapara	Patuakhali
3	J.R.R Akota WMG	15.09.2020	Dalbuganj	Kalapara	Patuakhali
4	Dalbuganj WMG	17.09.2020	Dalbuganj	Kalapara	Patuakhali
5	Shopnochoa WMG	25.09.2020	Dalbuganj	Kalapara	Patuakhali
6	Modho Dalbuganj WMG	22.09.2020	Dalbuganj	Kalapara	Patuakhali
7	Mirpur WMG	15.09.2020	Dalbuganj	Kalapara	Patuakhali
8	Payerpur WMG	15.09.2020	Dalbuganj	Kalapara	Patuakhali
9	Nurpur and Fulbunia WMG	21.09.2020	Dalbuganj	Kalapara	Patuakhali

Polder No 48

SL No	Name of WMG/Sluice	Date of Committee Formation	Union	Upazila	District
1	Asakhali WMG	19.09.2020	Latachapli	Kalapara	Patuakhali
2	Chapli Bazar WMG	29.09.2020	Latachapli	Kalapara	Patuakhali
3	Khajura Khal WMG	22.09.2020	Latachapli	Kalapara	Patuakhali
4	Maitvanga Sluice WMG	21.09.2020	Latachapli	Kalapara	Patuakhali
5	Gora Amkhola WMG	23.09.2020	Latachapli	Kalapara	Patuakhali
6	Alipur Sluice WMG	18.09.2020	Latachapli	Kalapara	Patuakhali
7	Lokkhir Khal WMG	20.09.2020	Latachapli	Kalapara	Patuakhali

Annex-08

**Name of Training: Group Management (Role & Responsibilities and Constitution),
Accounts Management & Gender and Leadership
Polder-48**

Date	WMG Name	Venue	Number of Trainees			Picture
			Male	Female	Total	
15/12/2020	Lokkhir Khal WMG	Lokkhi para Islampur govt Primary shool	13	6	19	
19/12/2020	Goramkhola Khal WMG	Latachpli UP	12	6	18	
20/12/2020	Maitvanga sluice WMG	Lokkhi para Islampur govt Primary shool	11	6	17	
22/12/2020	Khajura WMG	West Khajura primary School	11	9	20	
22/12/2020	Ashakhali WMG	Char Chapli govt primary School	14	5	19	

23/12/2020	Alipur WMG	Latachapli UP	14	5	19	
23/12/2020	Chapli WMG	West Chapli govt primary School			19	

**Name of Training: Group Management (Role & Responsibilities and Constitution),
Accounts Management & Gender and Leadership
Polder-47/2**

Date	WMG Name	Venue	Number of Trainees			Picture
			Male	Female	Total	
17/12/2020	Meherpur WMG	Meherpur Govt Primary School	13	6	19	
19/12/2020	Dalbuganj WMG	Dalbuganj UP	12	6	18	

20/12/2020	Moddho Dalbuganj WMG	Fulbunia Govt Primary School	13	05	18	
21/12/2020	Sopnochowa WMG	Mirpur Dakil Madras ha	13	5	18	
21/12/2020	Payerpur WMG	Amena khatun govt primar y School	13	5	18	
21/12/2020	Fulbunia & Nurpur WMG	Nurpur Dhakil Madras ha	12	06	18	
24.12.2020	Uttor Mirpur WMG	Dalbuganj Up	12	5	17	
24.12.2020	Jamalpur & Purbo Fulbunia WMG	Rasullpur Govt primar y School	12	6	18	

24.12.2020	JRR Akota WMG	Rasulpur Govt primary School	13	5	18	
------------	---------------	------------------------------	----	---	----	------------------------------------------------------------------------------------

Training on Training WMG ECs- a), Organizational and water management, b) Accounts keeping and Audit System, c) Gender and leadership development Polder-43/2C

Date	WMG Name	Venue	Number of Trainees			Picture
			Male	Female	Total	
30/12/2020	Kalirchor Bodorpur Sluice WMG	Horidebpur govt. Primary school	13	7	20	
31/12/2020	Suhari Nish Chor Sluice WMG	Suhari Nish Chor Govt. Primary School		5	18	