

Issue QPR1-4: LAP and RAP and the compensation payments must be expedited so that work sites can be handed over to the Contractor. As of 30 June 2017, compensation to non-titled EPs stands at 55% of expected EPs for Package 01 and 56% of this number have vacated their premises, but these are scattered along the embankment. No titled land-holders have yet to be compensated. The result is that the Contractor for Package W-01 may become constrained as increasingly small, scattered, non-contiguous stretches of embankment are encumbrance free.